



Uttar Pradesh Jal Nigam (Urban)



UPJN/CERT/2023/03945/003

Mobile No: 9473942749

Office of the Executive Engineer

CD MEERUT

E-Mail ID: urbanworkiimeerut@yahoo.co.in

पत्रांक : _____

दिनांक : ____/____/____

Experience Certificate

Name Of Contractor	:	Lead Vendor: M/s Shailesh Kumar, 03/159, Suhag Nagar, Firozabad, Share: 0.00, Partner Vendor: M/s Sandigo Solar Solution Pvt. Ltd. Lucknow, Share: 0.00
Name of work (brief particulars of work)	:	Harra Nagar Panchayat Piped Water Supply Scheme in Meerut City Distt. Meerut, Package: M/s Shalish Kumar, 3/159, Suhag Nagar, Firozabad JV M/s Sandigo Solar Solution Pvt. Ltd., Project Code: UTT-STA-MER-001, Package Code: UTT-STA-MER-001-1
Agreement No	:	09/SE/2020-21
Agreement Date	:	04/09/2020
Date of commencement of work	:	04/09/2020
Stipulated date of completion	:	03/09/2021
Actual Date of completion	:	13/12/2022
Testing and Commissioned Date	:	13/12/2022
Details of compensation of levied for delay, if any	:	-NA-
Tendered amount (In Lakhs)	:	533.88
Gross amount of the work completed	:	0.00
Name and address of the authority under whom works executed	:	EXECUTIVE ENGINEER - Er. MOHIT VERMA, 9473942749
Whether the contractor employed qualified Engineer/Overseer during execution of work?	:	Yes
Quality of work (indicate grading)	:	Very Good
Amount of work paid on reduced rate basis if any	:	0.00
Did the contractor go for arbitration	:	No
If yes, total amount of claim	:	0.00
Total amount awarded	:	0.00

Component Details							
Component Name	Total Cost As Per BOQ (In Lakhs)	Total Cost As Per Actual (In Lakhs)	Praposed No Original	Praposed No Actual	Completed	Functional	Comments / Remarks
Distributin Line	43.48	43.29	30596.00	30975.00	0.00	0.00	NA
Rising Main	6.22	5.76	630.00	583.00	0.00	0.00	NA
Pump House	6.81	7.96	2.00	2.00	0.00	0.00	NA
Tubewell	24.64	24.64	2.00	2.00	0.00	0.00	NA
Boundary wall	7.78	9.09	140.00	141.00	0.00	0.00	NA
House Connection	57.02	57.51	3022.00	3048.00	0.00	0.00	NA
Tile Road	6.77	11.33	1771.00	4326.00	0.00	0.00	NA

Comments on the capacities of the contractor

Technical Proficiency	:	Very Good
Financial soundness	:	Very Good
Mobilization of adequate T&P	:	Very Good
Mobilization of manpower	:	Very Good
General behavior	:	Very Good
Er. MOHIT VERMA		
This Certificate was Issued On: 25-07-2023 01:36:49 PM		(Executive Engineer)

Office Address: OFFICE OF THE EXECUTIVE ENGINEER, CONSTRUCTION DIVISION, UP JAL NIGAM (URBAN) MEERUT