

Time Over run schemes : Extension is Over

S.No	Circle - Division	Project	Physical Progress - (%)	Financial Progress - (%)	Start Date As Per Agreement	End Date As Per Agreement	Extended End Date
1	GM YPCU AGRA - TCD FIROZABAD	Firozabad sewerage House Connection and House Connecting Chamber Scheme Phase-2	62.00	49.14	15/07/2021	16/07/2022	16/07/2022
2	C&DS Lucknow - C&DS Nalkoop wing Unit-II	Online Continuous Effluent Monitoring System for 58 No. STP of U.P	74.00	36.72	06/07/2021	05/07/2022	05/07/2022
3	GM GPCU VARANASI - YANTRIK DIV (2ND) VARANASI	AMRUT Less Design, Engineering, Procurement, Installation, Testing & commissioning of 0.8 MW Solar Plant along with associated transmission system at 33 kV voltage level up to 33/0.415 kV substation with comprehensive DLP (Defect Liability Period) of 2 Year at 100 MLD MPS Konia, Varanasi Than 100 Cr	80.00	71.58	16/07/2021	15/07/2022	15/07/2022