## Time Over run schemes : Extension is Required

S.No	Circle - Division	Project	Physical Progress - (%)	Financial Progress - (%)	Start Date As Per Agreement	End Date As Per Agreement	Extended End Date
1	18TH CIRCLE GHAZIABAD - ACU GHAZIABAD	Ghaziabad (THA) Water Supply Reorganization Scheme (Part-2)	84.00	116.65	25/05/2019	26/05/2020	30/04/2021
2	18TH CIRCLE GHAZIABAD - ACU GHAZIABAD	Ghaziabad (THA) Water Supply Reorganization Scheme (Part-3)	35.00	38.08	27/05/2019	26/05/2021	26/11/2021
3	18TH CIRCLE GHAZIABAD - EE TCD SAMBHAL	Construction of 32 KLD Faecal Sludge Treatment Plant in Chandausi Town	77.00	74.14	05/09/2020	04/03/2021	30/06/2022
4	4th CIRCLE BAREILLY - 6th DIV BAREILLY.	Sewerage system for Bareilly Central zone ( Phase-I) Trunk sewer	99.00	91.49	14/06/2019	13/12/2020	30/06/2022
5	17TH CIRCLE GORAKHPUR - 1ST CD BASTI	Septage Management Solution FSTP	70.00	58.72	03/09/2020	02/09/2021	30/06/2022
6	17TH CIRCLE GORAKHPUR - CONS. UNIT GORAKHPUR	Gorakhpur Septage Management(Co-treatment)	35.00	14.16	07/11/2020	06/08/2021	30/06/2022
7	GM GOMTI PCU LUCKNOW - PM GOMTI PCU (4TH) LUCKNOW	Lucknow Sewerage Distt-IV Zone-1 Part-2 Sewer Network Scheme of Smart City area.	84.00	60.72	01/01/2019	31/12/2020	28/02/2022
8	GM GOMTI PCU LUCKNOW - PM-1 GOMTI PCU LUCKNOW	Lucknow Septage Management Co-treatment	60.00	39.87	03/11/2020	04/07/2021	30/04/2022

13:21:42

## Time Over run schemes : Extension is Required

S.No	Circle - Division	Project	Physical Progress - (%)	Financial Progress - (%)	Start Date As Per Agreement	End Date As Per Agreement	Extended End Date
9	GM GOMTI PCU LUCKNOW - PM-2 PAYJAL LUCKNOW	"Re-organisation of Water Supply Scheme in Hardoi NPP Zone-2, 3, 4, 6, 7 & 8. AMRUT"	94.00	78.37	11/06/2018	27/11/2020	31/10/2021
10	GM GOMTI PCU LUCKNOW - PM-2 PAYJAL LUCKNOW	Construction of 32KLD FSTP	90.00	51.43	17/08/2020	20/02/2021	30/06/2022
11	GM GOMTI PCU LUCKNOW - PM-2 PAYJAL LUCKNOW	Fifth Water works Boundary wall at Ali Nagar Sunhara, Lucknow	60.00	37.46	29/04/2017	11/05/2018	10/03/2022
12	Nirman Mandal Ayodhya - CD Balrampur	Bahraich Septage Management Scheme	70.00	49.90	26/11/2020	31/03/2022	30/06/2022
13	Nirman Mandal Ayodhya - URBAN WORKS UNIT FAIZABAD	Ayodhya Septage Management(Co-treatment)	96.00	41.20	18/11/2020	31/12/2021	31/05/2022
14	Nirman Mandal Ayodhya - URBAN WORKS UNIT FAIZABAD	Nagar Nigam Ayodhya Water Supply Scheme Phase-III	95.00	81.93	18/05/2020	17/11/2021	30/06/2022
15	GM GPCU PRAYAGRAJ - PM GPCU (New) Mirzapur	MAKING OF WATER SUPPLY HOUSE CONNECTION IN MIRZAPUR NAGAR PALIKA PARISHAD	97.70	238.85	11/09/2017	02/01/2019	01/04/2022
16	GM GPCU VARANASI - GPPU VARANASI	Varanasi Septage Management(Co- treatment)	65.00	43.21	04/03/2021	03/09/2021	30/06/2022